

MITIGATION MONITORING AND REPORTING PROGRAM

THIRD ADDENDUM TO EIR PRECISE DEVELOPMENT PLAN AND DESALINATION PLANT PROJECT

State Clearinghouse Number 2004041081

San Diego County Water Authority

4677 Overland Avenue
San Diego, California 92123
Contact: Larry Purcell
858.522.6752

SEPTEMBER 2013

**MMRP - Third Addendum to EIR
Precise Development Plan and Desalination Plant Project**

TABLE OF CONTENTS

<u>Section</u>	<u>Page No.</u>
SECTION 1.0 INTRODUCTION	1
SECTION 2.0 MMRP CHECKLIST.....	3

**MMRP - Third Addendum to EIR
Precise Development Plan and Desalination Plant Project**

INTENTIONALLY LEFT BLANK

MMRP - Third Addendum to EIR Precise Development Plan and Desalination Plant Project

SECTION 1.0 INTRODUCTION

The California Environmental Quality Act (CEQA) requires that public agencies adopting environmental impact reports (EIRs) take affirmative steps to determine that approved mitigation measures and project design features are implemented subsequent to project approval. The lead or responsible agency must adopt a reporting and monitoring program for the mitigation measures incorporated into a project or included as conditions of approval. The program must be designed to ensure compliance with the EIR during project implementation (Public Resources Code, Section 20181.6(a)(1)).

The Mitigation Monitoring and Reporting Program (MMRP) will be used by the San Diego County Water Authority (Water Authority) as Responsible Agency to ensure compliance with adopted mitigation measures associated with the Third Addendum to the Precise Development Plan and Desalination Plant Project EIR (project). This MMRP addresses measures applicable to project changes addressed in the Third Addendum, and relies on mitigation measures from the Carlsbad Precise Development Plan and Desalination Plant Final Environmental Impact Report (FEIR) (City of Carlsbad 2006). Pursuant to Section 15097 (a) of the CEQA Guidelines, the lead agency (City of Carlsbad) remains responsible for ensuring that implementation of the mitigation measures occurs in accordance with the program until such time that all mitigation measures have been completed. However, the Water Authority, as Responsible Agency, will ensure that all mitigation measures under their purview are carried out, and will coordinate with the Lead Agency in implementation of the MMRP.

Implementation of the mitigation measures would reduce impacts to below a level of significance for aesthetics, biological resources, cultural resources, geology and soils, hazards and hazardous materials, hydrology and water quality, land use and planning, and transportation and traffic.

The remainder of this MMRP consists of the checklist that identifies the mitigation measures by resource for each project component. The table identifies the mitigation monitoring and reporting requirements, including the person(s) responsible for verifying implementation of the mitigation measure, timing of verification (prior to, during, or after construction) and responsible party. Space is provided for sign-off following completion/implementation of the mitigation measure.

**MMRP - Third Addendum to EIR
Precise Development Plan and Desalination Plant Project**

INTENTIONALLY LEFT BLANK

MMRP - Third Addendum to EIR Precise Development Plan and Desalination Plant Project

SECTION 2.0 MMRP CHECKLIST

Mitigation Measure No.	Mitigation Measure	Method of Verification	Timing of Verification			Responsible Party	Completed		Comments
			Pre Const.	During Const.	Post Const.		Initials	Date	
AESTHETICS									
4.1-4 (Carlsbad FEIR)	Construction staging areas within the PDP area shall be screened from public view or located in an area away from direct public view. Plans showing the staging area locations and screening shall be submitted to the Planning director or his/her designee for review and approval.	Civil Engineer, Construction Contractor		X		City of Carlsbad			
BIOLOGICAL RESOURCES									
4.3-1 (Carlsbad FEIR)	Proposed mitigation for impacts to non-native grasslands shall be mitigated per the mitigation measure identified in the FEIR, FEIR MMRP, and consistent with City of Carlsbad Habitat Management Conservation Plan (HMP) by the payment of the in lieu impact fee in effect at the time HMP permit is issued for the proposed Macario Canyon Pipeline Alignment Modification and ancillary facilities.	Project Biologist, City Planner			X	City of Carlsbad			
4.3-3 (Carlsbad FEIR)	Indirect impacts including dust, soil erosion, pollution, siltation, and runoff shall be reduced through implementation of construction BMPs and implementation of an approved SWPPP. At a minimum, implementation of these practices shall include the following. <ul style="list-style-type: none"> • Placement of stockpiles of soils and materials such that they cause minimal interference with onsite drainage patterns. • Hay bale barriers or gravel bags shall be placed along areas of exposed soil to help reduce sedimentation during grading operations. • Placement of a silt curtain or other drainage control device around construction areas shall be required to protect natural drainage channels from sedimentation. 	Project Biologist, City Planner		X		City of Carlsbad			

MMRP - Third Addendum to EIR Precise Development Plan and Desalination Plant Project

Mitigation Measure No.	Mitigation Measure	Method of Verification	Timing of Verification			Responsible Party	Completed		Comments
			Pre Const.	During Const.	Post Const.		Initials	Date	
	<ul style="list-style-type: none"> • Any dewatering that is needed shall be conducted in accordance with the standard regulations of the RWQCB. A permit to discharge water from dewatering activities will be required. • Use of paved roadways or designated staging areas (existing developed areas) for all equipment and vehicle refueling and maintenance. • Implementation of dust control measures such as watering. • Temporary fencing of the limits of the construction area with clearly visible orange construction fencing. • Temporary fencing of the Nuttall's scrub oak population located adjacent to the work area and northeast of the intersection of El Camino Real and Palomar Airport Road to avoid impacts. <p>In order to assure that these measures are adequately protecting adjacent biological resources, construction activity shall be monitored by a qualified biologist familiar with the sensitive flora and fauna of the area. Biological monitoring shall be of a frequency and duration necessary to reasonably assure that indirect impacts are minimized. This shall include implementation of a contractor education program, verification of proper construction and maintenance of staking/fencing, full-time monitoring of vegetation removal, periodic monitoring of construction activity adjacent to sensitive resource areas, and reporting of contractor compliance and impact minimization measures on a monthly basis. These measures shall ensure that indirect impacts on vegetation communities, including dust, erosion, sedimentation, pollution, siltation, and runoff are reduced to level below significant.</p>								

MMRP - Third Addendum to EIR Precise Development Plan and Desalination Plant Project

Mitigation Measure No.	Mitigation Measure	Method of Verification	Timing of Verification			Responsible Party	Completed		Comments
			Pre Const.	During Const.	Post Const.		Initials	Date	
4.3-4 (Carlsbad FEIR)	The potential for direct impacts on coastal California gnatcatcher individuals shall be mitigated by restricting the clearing of coastal sage scrub within the project alignment to outside of the gnatcatcher breeding season (August 16 through February 14).	Project Biologist, City Planner		X		City of Carlsbad			
4.3-5 (Carlsbad FEIR)	Impacts to sensitive habitat areas would be less than significant. To avoid potential adverse effects from hydro-fracturing that could occur as a result of horizontal directional drilling or micro-tunneling, the applicant shall provide evidence to the local jurisdiction that demonstrates that the design of the drilling operation provides sufficient horizontal distance and depth from sensitive habitat areas. Information provided shall provide appropriate engineering calculations to demonstrate to the local jurisdiction's satisfaction that surface rupture will not occur within sensitive habitat areas.	Project Biologist, Project Acoustician, City Planner		X		City of Carlsbad			
CULTURAL RESOURCES									
4.4-1 (Carlsbad FEIR)	Where project construction will impact cultural resources that have been determined to be significant, mitigation shall include either avoidance, or if avoidance is not feasible, then a data recovery program shall be completed to recover a large enough sample of cultural material so that information of importance in addressing regional research questions will not be irretrievably lost. The data recovery program shall be developed by a qualified archaeologist and approved by the City of Carlsbad.	Project Archeologist		X		City of Carlsbad			
4.4-2 (Carlsbad FEIR)	In cases where the precise alignment of the pipeline is not available, and therefore the potential to affect cultural resources cannot be specifically determined, the applicant shall be required to retain a qualified archaeological monitor during construction so that buried cultural resources can be identified in the field. The archaeological monitor shall meet the minimum qualifications as required by the City of Carlsbad. If significant resources are identified within the areas that could be affected by construction, the resources shall be tested	Project Archeologist		X		City of Carlsbad			

**MMRP - Third Addendum to EIR
Precise Development Plan and Desalination Plant Project**

Mitigation Measure No.	Mitigation Measure	Method of Verification	Timing of Verification			Responsible Party	Completed		Comments
			Pre Const.	During Const.	Post Cost.		Initials	Date	
	<p>(pursuant to the mitigation measure CULT-1, above) to determine significance with appropriate mitigation measures employed as necessary.</p> <p>Monitoring Program Requirements The evaluation and monitoring program will be used for cultural resources within the project study area that are located within developed areas where surface evaluation is precluded and specific mitigation cannot be determined at this time. For these sites, a monitoring program is required if construction is to occur within or adjacent to the cultural resource site. Components of such a monitoring program would include, but not be limited to the following:</p> <p>Prior to Preconstruction (Precon) Meeting Planning Department (PD) Plan Check: Prior to the first Precon Meeting, the Planning Director of the appropriate jurisdiction or his designee / shall verify that the requirements for Archaeological Monitoring and Native American monitoring, if applicable, have been noted on the appropriate construction documents.</p> <p>Submit Letter of Qualification to ERM: Prior to the first Precon Meeting, the applicant shall provide a letter of verification to the Planning Director or his designee stating that a qualified Archaeologist has been retained to implement the monitoring program.</p> <p>Records Search Prior to Precon Meeting: At least thirty days prior to the Precon Meeting the qualified Archaeologist shall verify that a records search has been completed and updated as necessary and be prepared to introduce any pertinent information concerning</p>								

**MMRP - Third Addendum to EIR
Precise Development Plan and Desalination Plant Project**

Mitigation Measure No.	Mitigation Measure	Method of Verification	Timing of Verification			Responsible Party	Completed		Comments
			Pre Const.	During Const.	Post Const.		Initials	Date	
	<p>expectations and probabilities of discovery during trenching and/or grading activities. Verification includes, but is not limited to, a copy of a confirmation letter from South Coast Information Center or, if the search was in-house, a letter of verification from the Archaeologist stating that the search was completed.</p> <p>Precon Meeting Monitor Shall Attend Precon Meetings: Prior to beginning any work that requires monitoring, the Applicant shall arrange a Precon Meeting that shall include the Archaeologist, Construction Manager and/or Grading Contractor. The qualified Archaeologist shall attend any grading related Precon Meetings to make comments and/or suggestions concerning the Archaeological Monitoring program with the Construction Manager and/or Grading Contractor.</p> <p>Identify Areas to be Monitored: At the Precon Meeting, the Archaeologist shall submit to the Planning Director or his designee a copy of the site/grading plan (reduced to 11x17) that identifies areas to be monitored as well as areas that may require delineation of grading limits.</p> <p>During Construction Monitor Shall be Present During Grading/Excavation: The qualified Archaeologist shall be present full-time during grading/excavation of native soils and shall document activity via the Consultant Monitor Record. This record shall be sent to the Planning Director or his designee, as appropriate, each month.</p> <p>Monitoring of Trenches Will Include Mainline, Laterals, and all Appurtenances: Monitoring of trenches is required for the mainline,</p>								

MMRP - Third Addendum to EIR Precise Development Plan and Desalination Plant Project

Mitigation Measure No.	Mitigation Measure	Method of Verification	Timing of Verification			Responsible Party	Completed		Comments
			Pre Const.	During Const.	Post Cost.		Initials	Date	
	<p>laterals, services and all other appurtenances that impact native soils one foot deeper than existing as detailed on the plans or in the contract documents identified by drawing number or plan file number. It is the Construction Manager's responsibility to keep the monitor(s) up-to-date with current plans.</p> <p>Discoveries: In the event of a discovery, and when requested by the Archaeologist, or the Principal Investigator (PI) if the Monitor is not qualified as a PI, the Construction Manager (CM), as appropriate, shall be contacted and shall divert, direct or temporarily halt ground disturbing activities in the area of discovery to allow for preliminary evaluation of potentially significant archaeological resources. The PI shall also immediately notify the Planning Director or his designee of such findings at the time of discovery.</p> <p>Determination of Significance: The significance of the discovered resources shall be determined by the PI. For significant archaeological resources, a Research Design and Data Recovery Program shall be prepared, approved by the agency and carried out to mitigate impacts before ground-disturbing activities in the area of discovery will be allowed to resume.</p> <p>Minor Discovery Process for Pipeline Projects: For all projects: The following is a summary of the criteria and procedures related to the evaluation of small cultural resource deposits during excavation for pipelines.</p> <p>Coordination and Notification: Archaeological Monitor shall notify PI, CM and the Planning Director or his designee, as appropriate.</p>								

**MMRP - Third Addendum to EIR
Precise Development Plan and Desalination Plant Project**

Mitigation Measure No.	Mitigation Measure	Method of Verification	Timing of Verification			Responsible Party	Completed		Comments
			Pre Const.	During Const.	Post Const.		Initials	Date	
	<p>Criteria Used to Determine if it is a Small Cultural Resource Deposit</p> <ul style="list-style-type: none"> a. The deposit is limited in size both in length and depth; and, b. The information value is limited and is not associated with any other resources; and, c. There are no unique features/artifacts associated with the deposit. d. A preliminary description and photographs, if available, shall be transmitted to the Planning Director or his designee. <p>The information will be forwarded to the Planning Department for consultation and verification that it is a small historic deposit.</p> <p>Procedures for documentation, curation and reporting: The following constitutes adequate mitigation of a small historic deposit to reduce impacts due to excavation activities to below a level of significance.</p> <ul style="list-style-type: none"> a. 100% of the artifacts within the trench alignment and width shall be documented in-situ, to include photographic records, plan view of the trench and profiles of sidewalls, recovered, photographed after cleaning and analyzed and curated. b. The remainder of the deposit within the limits of excavation (trench walls) shall be left intact. c. The Final Results Report shall include a requirement for monitoring of any future work in the vicinity. <p>Human Remains: If human remains are discovered, work shall halt in that area and procedures set forth in the California Public Resources Code (Sec. 5097.98) and State Health and Safety Code (Sec. 7050.5) as follows:</p>								

**MMRP - Third Addendum to EIR
Precise Development Plan and Desalination Plant Project**

Mitigation Measure No.	Mitigation Measure	Method of Verification	Timing of Verification			Responsible Party	Completed		Comments
			Pre Const.	During Const.	Post Const.		Initials	Date	
	<p>a. Notification</p> <p>(1) Archaeological Monitor shall notify the PI, CM and the Planning Director or his designee.</p> <p>(2) The PI shall notify the County Coroner after consultation.</p> <p>b. Stop work and isolate discovery site</p> <p>(1) CM/ the Planning Director or his designee, as appropriate, shall stop work immediately and overlay adjacent human remains until a determination can be made by the County Coroner in consultation with the PI concerning the origin of the remains and the cause of death.</p> <p>(2) The County Coroner, in consultation with the PI, shall determine the need for a field investigation to examine the remains and establish a cause of death.</p> <p>(3) If a field investigation is not warranted, the PI, in consultation with the County Coroner, shall determine if the remains are of Native American origin.</p> <p>c. If Human Remains are Native American</p> <p>(1) The Coroner shall notify the Native American Historic Commission (NAHC). (By law, ONLY the Coroner can make this call.)</p> <p>(2) NAHC will identify the person or persons it believes to be the Most Likely Descendent (MLD).</p> <p>(3) The MLD may make recommendations to the landowner or PI responsible for the excavation work to determine the treatment, with appropriate dignity, of the human remains and any associated grave goods (PRC 5097.98).</p> <p>d. If Human Remains are not Native American</p> <p>(1) The PI shall contact the NAHC and notify them of the</p>								

**MMRP - Third Addendum to EIR
Precise Development Plan and Desalination Plant Project**

Mitigation Measure No.	Mitigation Measure	Method of Verification	Timing of Verification			Responsible Party	Completed		Comments
			Pre Const.	During Const.	Post Const.		Initials	Date	
	<p>historical context of the burial.</p> <p>(2) NAHC will identify the person or persons it believes to be the MLD.</p> <p>(3) The MLD may make recommendations to the landowner or PI responsible for the excavation work to determine the treatment of the human remains (PRC 5097.98).</p> <p>(4) If the remains are of historic origin, they shall be appropriately removed and conveyed to the Museum of Man for analysis. The decision for reinterment of the human remains shall be made in consultation with the Planning Director or his designee, the landowner, the NAHC and the Museum of Man.</p> <p>e. Disposition of Human Remains</p> <p>The landowner, or his authorized representative, shall reinter the Native American human remains and any associated grave goods, with appropriate dignity, on the property in a location not subject to further subsurface disturbance, IF:</p> <p>(1) The NAHC is unable to identify the MLD, OR the MLD failed to make a recommendation within 24 hours after being notified by the Commission; OR;</p> <p>(2) The landowner or authorized representative rejects the recommendation of the MLD and mediation in accordance with PRC 5097.94 (k) by the NAHC fails to provide measures acceptable to the landowner.</p> <p>Notification of Completion: The Archaeologist shall notify the Planning Director or his designee, in writing of the end date of monitoring.</p>								

**MMRP - Third Addendum to EIR
Precise Development Plan and Desalination Plant Project**

Mitigation Measure No.	Mitigation Measure	Method of Verification	Timing of Verification			Responsible Party	Completed		Comments
			Pre Const.	During Const.	Post Const.		Initials	Date	
	<p>Post Construction Handling and Curation of Artifacts and Letter of Acceptance</p> <p>a. The Archaeologist shall be responsible for ensuring that all cultural remains collected are cleaned, catalogued, and permanently curated with an appropriate institution; that a letter of acceptance from the curation institution has been submitted to the Planning Development; that all artifacts are analyzed to identify function and chronology as they relate to the history of the area; that faunal material is identified as to species; and that specialty studies are completed, as appropriate.</p> <p>b. Curation of artifacts associated with the survey, testing and/or data recovery for this project shall be completed in consultation with the Planning Director or his designee and the Native American representative, as applicable.</p> <p>Final Results Reports (Monitoring and Research Design and Data Recovery Program)</p> <p>a. Within three months following the completion of monitoring, two copies of the Final Results Report (even if negative) and/or evaluation report, if applicable, which describes the results, analysis, and conclusions of the Archaeological Monitoring Program (with appropriate graphics) shall be submitted to the Planning Director or his designee for approval.</p> <p>b. For significant archaeological resources encountered during monitoring, the Research Design and Data Recovery Program shall be included as part of the Final Results Report.</p> <p>Recording Sites with State of California Department of Park and Recreation. The Archaeologist shall be responsible for recording (on the</p>								

**MMRP - Third Addendum to EIR
Precise Development Plan and Desalination Plant Project**

Mitigation Measure No.	Mitigation Measure	Method of Verification	Timing of Verification			Responsible Party	Completed		Comments
			Pre Const.	During Const.	Post Const.		Initials	Date	
	appropriate State of California Department of Park and Recreation forms-DPR 523 A/B) any significant or potentially significant resources encountered during the Archaeological Monitoring Program in accordance with the City's Historical Resources Guidelines, and submittal of such forms to the South Coastal Information Center with the Final Results Report.								
4.4-3 (Carlsbad FEIR)	A qualified paleontological monitor shall be present at a pre-grading meeting with the construction contractor and environmental review coordinator. The purpose of the meeting would be to consult and coordinate the role of the paleontologist during construction. The paleontological monitor shall have adequate knowledge and experience with fossilized remains likely to be present to identify them in the field. The paleontological monitor shall be adequately experienced to remove paleontological resources for further study.	Project Paleontologist	X	X		City of Carlsbad			
4.4-4 (Carlsbad FEIR)	The paleontological monitor shall be present during the applicable stages of grading and construction (including trenching) as determined at the pre-grading meeting. The paleontological monitor shall have the authority to temporarily direct, divert, or halt grading in the area of an exposed fossil to facilitate evaluation and, if necessary, salvage. At the discretion of the monitor, recovery may include washing and picking of soil samples for microvertebrate bone and teeth. The contractor shall be aware of the random nature of fossil occurrences and the possibility of a discovery of such scientific and/or educational importance which might warrant a long-term salvage operation or preservation. All fossils collected shall be donated to a museum with a systematic paleontological collection, such as the San Diego Natural History Museum. The City of Carlsbad Engineering Division shall ensure the grading contractor is aware of this provision. Conflicts regarding the role and authority of the monitor shall be resolved by the Planning Director or his designee.	Project Paleontologist	X	X		City of Carlsbad			

MMRP - Third Addendum to EIR Precise Development Plan and Desalination Plant Project

Mitigation Measure No.	Mitigation Measure	Method of Verification	Timing of Verification			Responsible Party	Completed		Comments
			Pre Const.	During Const.	Post Const.		Initials	Date	
4.4-5 (Carlsbad FEIR)	A paleontological monitoring report shall be submitted to the City. The report shall describe the materials recovered by the monitoring program.	Project Paleontologist	X	X		City of Carlsbad			
GEOLOGY AND SOILS									
4.5-2 (Carlsbad FEIR)	A pre-construction geotechnical investigation shall be prepared to address geotechnical considerations related to constructing and operating all of the offsite project components including water delivery pipelines, the pump station, and surge control facilities. The report shall contain all necessary requirements to address any adverse soils conditions that may be encountered in final design of the facilities. The project will be required to adhere to all such requirements. The report shall include a discussion of site-specific geology, soils and foundational issues, a seismic hazards analysis to determine the potential for strong ground acceleration and ground shaking, potential groundwater issues, and structural design recommendations. The soil engineer and engineering geologist shall review the grading plans prior to finalization to verify the plans' compliance with the recommendations of the report. A third party review of the geotechnical report and final grading plans shall be conducted by the Engineering Department of the appropriate local jurisdiction (e.g., the City of Carlsbad) prior to issuance of grading permits and encroachment permits. Compliance with this measure shall be verified by the local jurisdiction.	Construction Contractor		X		City of Carlsbad			
HAZARDS AND HAZARDOUS MATERIALS									
4.6-1 (Carlsbad FEIR)	To mitigate the potential for exposure of existing contamination during construction of offsite pipelines, construction monitoring will be provided in areas identified as having the potential for such risks, and appropriate actions, as determined by the City's construction inspector shall be taken if such materials are encountered. Such actions may include avoidance or removal of contaminated materials, or special handling measures to	Construction Contractor		X		City of Carlsbad			

MMRP - Third Addendum to EIR Precise Development Plan and Desalination Plant Project

Mitigation Measure No.	Mitigation Measure	Method of Verification	Timing of Verification			Responsible Party	Completed		Comments
			Pre Const.	During Const.	Post Const.		Initials	Date	
	avoid exposure to materials.								
4.6-3 (Carlsbad FEIR)	<p>All hazardous materials shall be handled and stored in accordance with all applicable federal, state and local codes and regulations. Specific requirements of the California Fire Code that reduce the risk of fire or the potential for a release of hazardous materials that could affect public health or environment include:</p> <ul style="list-style-type: none"> • Provision of an automatic sprinkler system for indoor hazardous material storage areas; • Provision of an exhaust system for indoor hazardous material storage areas; • Separation of incompatible materials by isolating them from each other with noncombustible partition. • Location of incompatible materials as far away from each other as practical. • Spill control in all storage, handling and dispensing areas; • Separate secondary containment for each liquid chemical storage system. The secondary containment shall be designed to hold 110 % of the entire contents of the tank. The secondary containment for the cleaning chemicals located inside the RO building shall have an extra volume to hold the water for the fire suppression system that could be used for fire protection for a period of 20 minutes in the event of a catastrophic spill. The secondary containment of the chemical storage tanks located outside the RO building shall have extra storage capacity to hold precipitation from a 25-year, 24-hour event. • Use of chlorine in liquid form (sodium hypochlorite) to mitigate concerns associated with accidental toxic gas plume releases and potential odor emissions from the chlorine storage facility; 								

MMRP - Third Addendum to EIR Precise Development Plan and Desalination Plant Project

Mitigation Measure No.	Mitigation Measure	Method of Verification	Timing of Verification			Responsible Party	Completed		Comments	
			Pre Const.	During Const.	Post Cost.		Initials	Date		
	<ul style="list-style-type: none"> Use of aqua ammonia of concentration below the regulatory threshold limit of 20 % and amount below the regulatory threshold of 20,000 gallons to mitigate concerns associated with accidental release of significant toxic ammonia gas plume releases. All liquid chemical storage tanks shall be equipped with a pressure relief valve, vapor equalization, a carbon filter vent, and vacuum breaker. Any potential vapor fume releases from the storage tanks shall be absorbed by the carbon filter vent, thereby providing an effective odor control for volatile chemicals, such as ammonia and chlorine. 									
HYDROLOGY AND WATER QUALITY										
4.7-1 (Carlsbad FEIR)	Prior to issuance of grading permits or other permits, the project applicant shall demonstrate compliance with all applicable regulations established by the United States Environmental Protection Agency (USEPA) as set forth in the National Pollutant Discharge Elimination System (NPDES) permit requirements for urban runoff and storm water discharge and any regulations adopted by the city within which construction will take place, pursuant to the NPDES regulations or requirements of that city (Carlsbad, Oceanside and Vista). Further, the applicant shall file a Notice of Intent (NOI) with the State Water Resources Control Board to obtain coverage under the NPDES General Permit for Storm Water Discharges Associated with Construction Activity and shall implement a Storm Water Pollution Prevention Plan (SWPPP) concurrent with the commencement of grading activities. The SWPPP shall include both construction and post-construction pollution prevention and pollution control measures and shall identify funding mechanisms for post-construction control measures.	Construction Contractor		X	X	City of Carlsbad				

**MMRP - Third Addendum to EIR
Precise Development Plan and Desalination Plant Project**

Mitigation Measure No.	Mitigation Measure	Method of Verification	Timing of Verification			Responsible Party	Completed		Comments
			Pre Const.	During Const.	Post Cost.		Initials	Date	
	<p>The following best management practices shall be adhered to during construction:</p> <ul style="list-style-type: none"> • Gravel bags, silt fences, etc. shall be placed along the edge of all work areas as determined appropriate by the City's construction inspector in order to contain particulates prior to contact with receiving waters. • All concrete washing and spoils dumping will occur in a designated location. • Construction stockpiles will be covered in order to prevent blow-off or runoff during weather events. • A pollution control education plan shall be developed by the General Contractor and implemented throughout all phases of development and construction. • Severe weather event erosion control materials and devices shall be stored onsite for use as needed. <p>Other best management practices as determined necessary by the cities.</p>								
4.7-2 (Carlsbad FEIR)	Prior to issuance of grading or building permits, whichever occurs first, the applicant shall submit for City approval a Storm Water Management Plan (SWMP). The SWMP shall demonstrate compliance with the city of Carlsbad Standard Urban Storm water Mitigation Plan (SUSMP), Order 2001-01, issued by the San Diego Region of the California Regional Water Quality Control Board and City of Carlsbad Municipal Code.	Construction Contractor	X	X		City of Carlsbad			
4.7-3 (Carlsbad FEIR)	Construction within any area the City of Carlsbad identifies as a 100-year flood hazard shall occur only during dry months (May 1 – September 30). The City may waive this restriction if the applicant satisfactorily demonstrates, as determined by the City, that construction would not impede or redirect flood flows and would not	Construction Contractor	X	X		City of Carlsbad			

**MMRP - Third Addendum to EIR
Precise Development Plan and Desalination Plant Project**

Mitigation Measure No.	Mitigation Measure	Method of Verification	Timing of Verification			Responsible Party	Completed		Comments
			Pre Const.	During Const.	Post Cost.		Initials	Date	
	expose people or structures to flooding. Such demonstration shall occur before the City issues grading or other permits to permit construction in the flood hazard area in the wet months and may require the applicant to submit plans and details regarding the type, location, quantities and duration of construction equipment and materials as well as any other information that the City may require.								
LAND USE/PLANNING									
4.8-1 (Carlsbad FEIR)	The applicant shall coordinate with and receive approval from the McClellan-Palomar Airport Operations Manager before constructing within the Airport Influence Area and particularly within any Flight Activity Zone and Runway Protection Zone or on airport property.	Construction Contractor	X						
TRANSPORTATION/TRAFFIC									
4.10-1 (Carlsbad FEIR)	Prior to issuance of grading permits and/or encroachment permits for work within public rights-of-way, the Applicant shall provide the ultimate location of soil disposal sites to the appropriate city (if they are different from the disposal site identified in this analysis), and shall further demonstrate transport of soil and materials to and from the proposed sites will not result in Levels of Service during peak hour periods on affected roadways and intersections falling below acceptable standards established by the affected cities.								

**MMRP - Third Addendum to EIR
Precise Development Plan and Desalination Plant Project**

Mitigation Measure No.	Mitigation Measure	Method of Verification	Timing of Verification			Responsible Party	Completed		Comments
			Pre Const.	During Const.	Post Cost.		Initials	Date	
4.10-2 (Carlsbad FEIR)	<p>Prior to improvement plan approval, a traffic control plan will be prepared for approval by each jurisdiction within which the project is proposed to be located. The traffic control plan will show all signage, striping, delineate detours, flagging operations and any other devices which will be used during construction to guide motorists safely through the construction zone and allow for adequate access and circulation, to the satisfaction of the city with applicable jurisdiction. The traffic control plan will also include provisions for coordinating with local emergency service providers regarding construction times and locations of lane closures as well as specifications for bicycle lane safety. The construction contractors will coordinate traffic diversions, street and lane closures, and obstruction of intersections with each jurisdiction's engineering department prior to commencing construction activities through the development of routing and detour plans.</p> <p>This Traffic Control Plan will be prepared in accordance with each jurisdiction's traffic control guidelines and will be prepared to ensure that access will be maintained to individual properties and businesses, and that emergency access will not be restricted. Additionally, the Plan will ensure that congestion and delay of traffic resulting from project construction are not substantially increased and will be of a short-term nature.</p> <p>The limits of construction work area(s) and suggested alternate traffic routes for through traffic will be published in a local newspaper periodically throughout the construction period. In addition, the construction contractor shall provide not less than a 2-week written notice prior to the start of construction by mailing to owners/occupants along streets to be impacted during construction.</p>								

**MMRP - Third Addendum to EIR
Precise Development Plan and Desalination Plant Project**

Mitigation Measure No.	Mitigation Measure	Method of Verification	Timing of Verification			Responsible Party	Completed		Comments
			Pre Const.	During Const.	Post Const.		Initials	Date	
	<p>During construction, the contractor will ensure that continuous, unobstructed, safe and adequate pedestrian and vehicular access to and from public facilities such as schools, parks, post offices and fire stations. If normal access to these facilities is blocked by construction for more than four hours in any given workday, alternative access will be provided. The contractor will coordinate with each facility's administrators in preparing a plan for alternative access.</p> <p>During construction, the contractor will ensure that continuous, unobstructed, safe and adequate pedestrian and vehicular access remains to commercial/ industrial establishments during regular business hours. If normal access to business establishments is blocked by construction for more than four hours in any given workday, alternative access will be provided. The contractor, and possibly the city, will coordinate with the businesses in preparing a plan for alternative access.</p> <p>During construction, the city will maintain continuous vehicular and pedestrian access to residential driveways from the public street to the private property line, except where necessary construction precludes such continuous access for reasonable periods of time. For example, when the pipeline is initially being excavated, access to individual driveways may be closed during the course of a workday. Access will be reestablished at the end of the workday. If a driveway needs to be closed or interfered with as described above, the construction contractor shall notify the owner or occupant of the closure of the driveway at least five working days prior to the closure.</p> <p>Methods to maintain safe, vehicular and pedestrian access includes</p>								

MMRP - Third Addendum to EIR Precise Development Plan and Desalination Plant Project

Mitigation Measure No.	Mitigation Measure	Method of Verification	Timing of Verification			Responsible Party	Completed		Comments
			Pre Const.	During Const.	Post Const.		Initials	Date	
	<p>the installation of temporary bridge or steel plates to cross over unfilled excavations. Whenever sidewalks or roadways are removed for construction, the contractor will place temporary sidewalks or roadways promptly after backfilling until the final restoration has been made.</p> <p>The traffic control plan will include provisions to ensure that the construction contractor's work in any public street does not interfere unnecessarily with the work of other agencies such as emergency service providers, mail delivery, school busses and waste services.</p>								